

## WBADMIP: Physical & Financial Progress of Minor Irrigation Schemes

DISTRICT	Approved Schemes	Approved amount (INR in Lakhs )	Under Bidding	Work in Progress	Completed	Planned			Achieved		
						CCA* (Ha)	IP* (Ha)	Beneficiaries	CCA* (Ha)	IP* (Ha)	Beneficiaries
BANKURA	254	13444.24	26	126	102	2698	4129	10370	1294	2049	4680
BARDDHAMAN	108	4840.53		4	104	3164	6327	12264	3074	6147	11914
BIRBHUM	433	11001.50	18	217	198	1908	3101	7850	1225	2086	5152
DAKSHIN DINAJPUR	83	3369.46			83	2714	5428	6434	2714	5428	6434
DARJEELING	59	2830.86		15	44	1309	2539	3513	1082	2126	2620
HOOGLY	22	914.58	1		21	715	1414	3048	693	1385	3048
HOWRAH	20	532.84			20	391	812	2181	391	812	2181
JALPAIGURI	293	9539.74		79	214	7135	14230	12054	5278	10556	9125
JHARGRAM	696	7978.20		127	569	3136	3992	8105	2269	3381	7515
KALIMPONG	22	756.29	10	12		207	269	321			
KOCH BEHAR	124	5138.60			124	3806	7612	5966	3806	7612	5966
MALDA	93	4049.02	2	41	50	3261	5182	7672	1816	3632	4779
MURSHIDABAD	43	1313.59	5	5	33	1025	2007	3079	991	1963	3055
NADIA	46	1256.62		17	29	879	1737	2604	848	1696	2409
NORTH 24 PARGANAS	17	963.01			17	604	1162	2978	604	1162	2978
PASCHIM MIDNAPORE	511	6073.49	194	126	191	2450	4000	7159	1884	3489	6085
PURBA MEDINIPUR	278	3913.81	1	105	172	2709	4405	8432	2078	3591	8370
PURULIA	494	17031.47	69	188	237	2978	4031	10695	1933	2695	7435
SOUTH 24 PARGANAS	126	8680.94	30	22	74	5845	7603	14051	3621	4712	8886
UTTAR DINAJPUR	47	1586.27			47	1648	3296	4330	1648	3296	4330
<b>Grand Total</b>	<b>3769</b>	<b>105215.07</b>	<b>356</b>	<b>1084</b>	<b>2329</b>	<b>48581</b>	<b>83275</b>	<b>133106</b>	<b>37249</b>	<b>67817</b>	<b>106962</b>

*CCA- Culturable Command Area, IP- Irrigation Potential*