



## WBADMIP: Physical & Financial Progress of Minor Irrigation Schemes

DISTRICT	Approved Schemes	Approved amount (INR in Lakhs )	Under Bidding	Work in Progress	Completed	Planned			Achieved		
						CCA* (Ha)	IP* (Ha)	Beneficiaries	CCA* (Ha)	IP* (Ha)	Beneficiaries
ALIPURDUAR	36	1412.01	11	11	14	1237	2474	1116	480	960	742
BANKURA	445	20745.31	64	109	272	3726	5464	13335	2457	3594	9745
BARDDHAMAN	143	5351.95		10	133	3177	6351	10939	3175	6348	10869
BIRBHUM	563	12589.82	11	224	328	2174	4070	9823	1676	3146	7615
DAKSHIN DINAJPUR	109	3634.62	26		83	2714	5428	6434	2714	5428	6434
DARJEELING	59	2830.86		3	56	1219	2359	3572	1169	2294	3429
HOOGLY	43	1177.42	2	20	21	779	1543	3926	697	1394	3048
HOWRAH	120	1037.70	40	33	47	498	951	2534	412	839	2492
JALPAIGURI	280	9402.12			280	6671	13342	11373	6671	13342	11373
JHARGRAM	775	10047.55		43	732	3095	4709	4929	2797	4278	4797
KALIMPONG	28	799.44	4	7	17	223	290	663	159	207	416
KOCH BEHAR	124	5138.60			124	3806	7612	5966	3806	7612	5966
MALDA	112	4341.78	11	13	88	2659	5190	8057	2313	4560	6870
MURSHIDABAD	47	1511.42	1	2	44	1119	2129	3698	1029	2012	3611
NADIA	73	1595.66		21	52	896	1771	2958	896	1771	2679
NORTH 24 PARAGANAS	86	2220.69		69	17	1313	2083	3835	604	1162	2610
PASCHIM MIDNAPORE	552	7982.42	1	59	492	3468	5670	5990	2710	4662	5697
PURBA MEDINIPUR	482	5362.58	19	225	238	2942	4714	10745	2412	4025	8295
PURULIA	745	22915.56	37	149	559	3837	5178	12176	3163	4302	10810
SOUTH 24 PARGANAS	191	12862.09	16	8	167	7818	10168	19789	6920	9000	17822
UTTAR DINAJPUR	47	1586.27			47	1648	3296	4330	1648	3296	4330
<b>Grand Total</b>	<b>5060</b>	<b>134545.90</b>	<b>243</b>	<b>1006</b>	<b>3811</b>	<b>55018</b>	<b>94790</b>	<b>146188</b>	<b>47907</b>	<b>84232</b>	<b>129650</b>

CCA- Culturable Command Area, IP- Irrigation Potential